



CÂMARA MUNICIPAL DE VITÓRIA DO XINGÚ/PA

CRONOGRAMA FÍSICO-FINANCEIRO

ITEM	ETAPAS	VALOR	30 DIAS	60 DIAS	90 DIAS	120 DIAS	150 DIAS	180 DIAS	VALOR
01	SERVIÇOS GERAIS PRELIMINARES	R\$ 26.932,68	R\$ 13.466,34 50%	R\$ 8.079,80 30%	R\$ 1.346,63 5%	R\$ 1.346,63 5%	R\$ 1.346,63 5%	R\$ 1.346,63 5%	R\$ 26.932,68
02	DEMOLIÇÕES E RETIRADAS	R\$ 22.983,64	R\$ 6.895,09 30%	R\$ 6.895,09 30%	R\$ 9.193,46 40%				R\$ 22.983,64
03	MOVIMENTO DE TERRA	R\$ 9.341,79	R\$ 3.736,72 40%	R\$ 2.335,45 25%	R\$ 3.269,63 35%				R\$ 9.341,79
04	FUNDAÇÕES	R\$ 150.076,70	R\$ 60.030,68 40%	R\$ 52.526,84 35%	R\$ 37.519,17 25%				R\$ 150.076,70
05	ESTRUTURA	R\$ 196.322,89	R\$ 29.448,43 15%	R\$ 58.896,87 30%	R\$ 58.896,87 30%	R\$ 49.080,72 25%			R\$ 196.322,89
06	ALVENARIA E DIVISÓRIAS	R\$ 55.770,14		R\$ 22.308,06 40%	R\$ 22.308,06 40%	R\$ 11.154,03 20%			R\$ 55.770,14
07	PISOS	R\$ 126.069,92		R\$ 37.820,98 30%	R\$ 37.820,98 30%	R\$ 25.213,98 20%	R\$ 25.213,98 20%		R\$ 126.069,92
08	SOLEIRAS, PEITORIS E RODAPÉS	R\$ 14.772,96		R\$ 2.954,59 20%	R\$ 4.431,89 30%	R\$ 4.431,89 30%	R\$ 2.954,59 20%		R\$ 14.772,96
09	REVESTIMENTOS	R\$ 95.800,77		R\$ 38.320,31 40%	R\$ 28.740,23 30%	R\$ 28.740,23 30%			R\$ 95.800,77
10	ESQUADRIAS	R\$ 95.110,64			R\$ 19.022,13 20%	R\$ 28.533,19 30%	R\$ 28.533,19 30%	R\$ 19.022,13 20%	R\$ 95.110,64
11	COBERTURA (Estrutura e telhas)	R\$ 173.393,93		R\$ 52.018,18 30%	R\$ 52.018,18 30%	R\$ 69.357,57 40%			R\$ 173.393,93
12	INSTALAÇÕES ELÉTRICA	R\$ 234.470,48		R\$ 23.447,05 10%	R\$ 46.894,10 20%	R\$ 70.341,14 30%	R\$ 70.341,14 30%	R\$ 23.447,05 10%	R\$ 234.470,48
13	REDE DE DADOS / VOZ / CFTV	R\$ 29.348,22		R\$ 2.934,82 10%	R\$ 5.869,64 20%	R\$ 8.804,47 30%	R\$ 8.804,47 30%	R\$ 2.934,82 10%	R\$ 29.348,22
14	SPDA	R\$ 27.994,63		R\$ 2.799,46 10%	R\$ 2.799,46 10%	R\$ 8.398,39 30%	R\$ 8.398,39 30%	R\$ 5.598,93 20%	R\$ 27.994,63
15	REDE DE ESGOTO	R\$ 14.973,49	R\$ 1.497,35 10%	R\$ 4.492,05 30%	R\$ 4.492,05 30%	R\$ 2.994,70 20%	R\$ 1.497,35 10%		R\$ 14.973,49
16	REDE DE DISTRIBUIÇÃO DE ÁGUA	R\$ 6.049,27	R\$ 604,93 10%	R\$ 2.117,24 35%	R\$ 1.512,32 25%	R\$ 1.209,85 20%	R\$ 604,93 10%		R\$ 6.049,27
17	INCÊNDIO	R\$ 27.557,92						R\$ 27.557,92 100%	R\$ 27.557,92
18	PINTURA	R\$ 104.167,66			R\$ 20.833,53 20%	R\$ 20.833,53 20%	R\$ 31.250,30 30%	R\$ 31.250,30 30%	R\$ 104.167,66
19	FORRO	R\$ 39.148,54			R\$ 11.744,56 30%	R\$ 11.744,56 30%	R\$ 15.659,41 40%		R\$ 39.148,54
20	LOUÇAS, METAIS E ACESSÓRIOS	R\$ 32.896,29				R\$ 16.448,15 50%	R\$ 8.224,07 25%	R\$ 8.224,07 25%	R\$ 32.896,29
22	DIVERSOS	R\$ 12.028,85						R\$ 12.028,85 100%	R\$ 12.028,85
23	LIMPEZA E ENTREGA DA OBRA	R\$ 2.044,78						R\$ 2.044,78 100%	R\$ 2.044,78
TOTAL		1.497.256,21	R\$ 115.679,54	R\$ 317.946,79	R\$ 368.712,88	R\$ 358.633,05	R\$ 202.828,47	R\$ 133.455,49	R\$ 1.497.256,21
TOTAL ACUMULADO			R\$ 115.679,54	R\$ 433.626,33	R\$ 802.339,21	R\$ 1.160.972,26	R\$ 1.363.800,73	R\$ 1.497.256,21	R\$ 1.497.256,21
% DO PERÍODO			7,73%	21,24%	24,63%	23,95%	13,55%	8,91%	100,00%
% ACUMULADO			7,73%	28,96%	53,59%	77,54%	91,09%	100,00%	100,00%